

DURGAWATI RESERVOIR PROJECT, BIHAR - 20 August, 2026

S.No	SYSTEM	12:00	13:00	14:00	15:00	16:00	17:00	18:00	19:00	20:00	21:00	22:00	23:00
1	UP STREAM WATER LEVEL (IN METER)	121.13	121.13	121.14	121.16	121.14							
2	UP STREAM PONDING (IN METER)	11.71	11.71	11.72	11.74	11.72							
3	DOWN STREAM WATER LEVEL (IN METER)	95.54	95.53	95.53	95.53	95.54							
4	DOWN STREAM PONDING (IN METER)	0.54	0.53	0.53	0.53	0.54							
5	GATE-1 OPEN LEVEL (IN METER)	0.17	0.17	0.17	0.17	0.17							
6	GATE-1 DISCHARGE (IN CUSEC)	513.99	514.02	514.25	514.81	514.46							
7	GATE-2 OPEN LEVEL (IN METER)	0.00	0.00	0.00	0.00	0.00							
8	GATE-2 DISCHARGE (IN CUSEC)	0.00	0.00	0.00	0.00	0.00							
9	GATE-3 OPEN LEVEL (IN METER)	0.00	0.00	0.00	0.00	0.00							
10	GATE-3 DISCHARGE (IN CUSEC)	0.00	0.00	0.00	0.00	0.00							
11	RIGHT CANAL WATER LEVEL (IN METER)	0.27	0.22	0.22	0.22	0.22							
12	RIGHT CANAL GATE OPEN (IN METER)	0.47	0.47	0.47	0.47	0.47							
13	RIGHT CANAL DISCHARGE (IN CUSEC)	243.77	244.08	244.04	244.54	244.13							
14	LEFT CANAL WATER LEVEL (IN METER)	0.24	0.16	0.14	0.36	0.37							
15	LEFT CANAL GATE-1 OPEN (IN METER)	0.19	0.19	0.19	0.19	0.19							
16	LEFT CANAL GATE-1 DISCHARGE (IN CUSEC)	61.26	61.37	61.12	61.70	61.39							
17	LEFT CANAL GATE-2 OPEN (IN METER)	0.20	0.20	0.20	0.20	0.20							
18	LEFT CANAL GATE-2 DISCHARGE (IN CUSEC)	65.04	65.75	65.30	65.91	65.42							
19	RIVER FEEDER GATE OPEN (IN METER)	0.00	0.00	0.00	0.00	0.00							
20	RIVER FEEDER DISCHARGE (IN CUSEC)	0.00	0.00	0.00	0.00	0.00							
21	TOTAL DISCHARGE (IN CUSEC)	884.06	885.22	884.72	886.94	885.34							